

ID	Task Name	Duration	22 May '23							29 May '23						
			M	T	W	T	F	S	S	M	T	W	T	F	S	S
0	<b>MSCP 2wk Programme (22/05/23)</b>	<b>10 days</b>	[Gantt bar from 22 May to 02 Jun]													
1																
2	<b>1 EXTERNAL WORKS</b>	<b>10 days</b>	[Gantt bar from 22 May to 02 Jun]													
3	1.1 Northern Drainage Connection	3 days	[Gantt bar: 22 May - 24 May]													
4	1.2 Northern Drainage	5 days	[Gantt bar: 24 May - 29 May]													
5	1.3 Southern Land Drainage	2 days	[Gantt bar: 29 May - 31 May]													
6																
7	<b>2 INTERNAL WORKS (Bay 2)</b>	<b>10 days</b>	[Gantt bar from 22 May to 02 Jun]													
8	2.1 Catchpit chambers Ø600mm (WASP05101)	2 days	[Gantt bar: 22 May - 24 May]													
9	2.2 Install WASP attenuation membrane	5 days	[Gantt bar: 24 May - 29 May]													
10	2.3 Install Permavoid main RWP diffuser conduits	2 days	[Gantt bar: 29 May - 31 May]													
11	2.4 Install Formavoid & MOT Type 3 aggregate sub-ba	10.04 days	[Gantt bar from 22 May to 02 Jun]													

02/06

Project: MSCP 2wk Programme Date: Fri 19/05/23	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			